BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Comprehensive **Developmental of parks at GKVK layout in kempegowda ward no -01.**
2	Sanctioned Estimate No. And Date	—
3	Name of the Contractor	**Sri Dhamodhara Raju**
4	Time Stipulated for Completion of work	120 days
5	Date of Commencement	17-04-2021
6	Date of Completion:	
7	Measurment Recorded	
	M.B No	4961 -
	Page No	496003 to 496007 -
8	Name of the Office/ Officials incharge of the work	—
	1) Asst. Exe.Engineer	Sri. Rajanikanth malli
	2) Asst. Engineer	Sri. Mallinath Malkapur -

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
Rs 29547736/-	Rs 29545546/-	-	2190/-	

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Yelahanka Division
(BBMP)

ASST. EXE. ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

ಮುಖ್ಯ ಅಭಿಯಂತರರು,
ಯಲಹಂಕ ವಲಯ